



## 1 Diversion Inlet Structure Construction

Structure includes 3-50 ft. wide Tainter gates. Work resumed in late-February. Construction is 48% complete with a required completion date of 7 June 2023. Anticipated remaining schedule:

2020: Foundations/site work, control structure, dam walls.

2021: Complete dam walls, concrete piers, stilling basin and walls. Continue gate fabrication.

2022: Install bridge deck, gates, and operating machinery.

2023: Paint gates, seed.

2024: Turf established.

## 2 Wild Rice River Structure Construction

Structure includes 2-40 ft. wide Tainter gates. Work resumed in late-February. Construction is 25% complete with a required completion date of 20 October 2023. Anticipated schedule:

2020: Foundations/site work, control structure, dam embankment.

2021: Approach walls and apron, stilling basin and walls, preloads. Continue gate fabrication.

2022: Control building, dam embankment.

2023: Complete excavation, dam embankment, gate installation, seed.

2024: Turf established.

## 3 I-29 Raise Construction

Contract awarded to Industrial Builders, Inc. on 8 April 2021 for \$67M; Notice to Proceed was issued on 16 April 2021. Required completion date NLT 1 January 2024.

## 4 Southern Embankment – Reach SE-1 (Western Tieback) Construction

Contract was awarded to Tunheim Construction, LLC on 1 April 2021 for \$2.2M; Notice to Proceed was issued on 7 April 2021. Required completion date NLT 30 June 2023.

## 5 Red River Structure Design

Structure includes 3-50 ft. wide Tainter gates. The design of this critical-path feature remains on schedule. The 95% review is scheduled to begin 10 May 2021. Final plans and specs are scheduled to be completed in late-August 2021.

## 6 Southern Embankment – Reach SE-1B Design

35% review scheduled to begin in early-June 21.

## 7 Southern Embankment – Reach SE-2A and 2B Design

The 95% design review is scheduled to begin mid-June 2021. Final plans and specifications are scheduled for November 2021. Reach SE-2B design began mid-March 2021.

## 8 Drain 27 Wetland Mitigation Project Design

The final design review is scheduled to begin 10 May 2021 and final plans and specs are due 30 July 2021. Award of a construction contract was scheduled for September 2021 but will be delayed due to land acquisition.

## 9 Drayton Dam Mitigation Project Design

The design has re-commenced with the goal of having final plans and specs in August 2021. This mitigation project includes replacing the existing dam to incorporate fish passage. The 95% review begins on 20 June 2021.